LEV and dust / fume extraction user check

A quick weekly user check between the statutory thorough examination and test, which COSHH requires at least every 14 months (more often for some processes).

Site		**Asset / ID**	
Date		**Time**	
Checked by		**Signature**	

#	Check	Pass	Fail	Notes
1	Extraction switched on and running before work starts			
2	Airflow indicator / gauge showing within the normal range			
3	Hoods and capture points positioned close to the source			
4	Ducting: no holes, dents, loose joints or blockages			
5	Flexible arms and hoses undamaged and stay in position			
6	Filters and bins not overfull, no dust escaping			
7	Fan sounding normal, no unusual vibration			
8	No visible dust or fume escaping around the work			
9	Thorough examination and test label in date (within 14 months)			
10	Defects reported and logged			

Defects found and action taken:

Never miss an LEV check - Checkmate turns the device red when one is due. Free for 2 weeks.
Book your free demo: checkmate-uk.co.uk · 07882 236560

These are general checklists. Always follow the manufacturer's instructions and your own risk assessment, and adapt the items to your equipment. They don't replace expert inspections required by law or guidance, such as LOLER thorough examinations or annual racking inspections.