MEWP / scissor lift pre-use checklist

Do this before each use. Check the thorough examination (LOLER) is in date before you start.

Site		**Asset / ID**	
Date		**Time**	
Checked by		**Signature**	

#	Check	Pass	Fail	Notes
1	LOLER thorough examination in date			
2	Tyres, wheels and chassis: no damage			
3	Platform, guardrails and gate: secure, gate closes			
4	Harness anchor points in place (where fitted)			
5	Scissor arms or boom: no cracks, bends or damage			
6	Hydraulics: no leaks, hoses in good condition			
7	Ground and platform controls work correctly			
8	Emergency stop works at both control points			
9	Emergency lowering system works			
10	Tilt alarm, horn, beacon and travel alarm work			
11	Outriggers or stabilisers work (where fitted)			
12	Battery charged or fuel level OK			
13	Safe working load and warning labels readable			

Defects found and action taken:

Record MEWP checks at the machine with Checkmate. Free for 2 weeks.
Book your free demo: checkmate-uk.co.uk · 07882 236560

These are general checklists. Always follow the manufacturer's instructions and your own risk assessment, and adapt the items to your equipment. They don't replace expert inspections required by law or guidance, such as LOLER thorough examinations or annual racking inspections.